BOOK

s		Contents	Reference to last Measurement
adth	Depth		
5	6	7	8

First & Final

M. A. R. 57 (Rule 116)
Measurement Book

No. B

499428

Serial No. ....
Name of Work Providing basic facilities for Ganesha Immersion at Hebbal Lake Kalyani Inward No 8. Kodigehalli From ..... To .....
Name of Contractor of nature of Agency Executive Engineer, KRIDL, Bangalore
Date of commencement of work 30-08-2019

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Estimate cost: Rs 11.00 Lakhs Job No: 008-19-000148 H/A = P1771 WO No. BBMP/EE/BTP/WO/101/2019-20 dtd: 30-08-2019 measurement recorded on 14/10/2020.						
	1) Supply of drinking water through water tankers of Capacity 5000 litres.						
	quantity vide Page no.	499485	-	-	-	10 trips.	
	quantity vide Page no	499486	-	-	-	130 trips	
					total =	140 trips	
					limited to	135 trips	
	@ Rs 513.00					Rs 69255.00	

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	(2) Providing Stone dust to approach road and near Immersion tank for levelling and to protect not to slipping.	1	48.00	5.00	0.05	12.00 Cum	
				@ Rs 800.00		..... Rs 9600.00	
	(3) Hire charge of pumping water 3.5 KL/hr Capacity Pump. Quantity vide Item no 3 of Page 499486					90 hours.	
				@ Rs 50.00		.... Rs 4500.00	
	(4) Providing Casual Labours (unskilled mazdoor heavy) 15 Labours for 15 days.	15x15				225.00 num	
				@ Rs 258.88		... Rs 58248.00	

Serial No. .....
Name of Work .....
Name of Contractor of nature of Agency .
Date of commencement of work .....

Date	Full description, etc, of work
1	2
	(5) Providing erecting removi Poles of 7.50 to 10 mts, d fixed Vertically at interva at 0.50 mts. above ground of 3.0 mts and tied with Co all material, labour, lead s
	Vertical pole
	Horizontal pole

Verified
Checked
Audited

Assistant Executive Engine
Kodigehalli Sub Division

OOK

dth	Depth 6	Contents 7	Reference to last Measurement 8
	0.05	12.00 Cum	
	300.00	..... Rs 9600.00	
		90 hours.	
	50.00	.... Rs 4500.00	
		225.00 num	
	88	... Rs 58248.00	

M. A. R. 57 (Rule 116)
Measurement Book

No. B

Serial No. .....

499429

Name of Work ..... From..... To.....

Name of Contractor of nature of Agency .....

Date of commencement of work .....

Date 1	Full description, etc, of work 2	Dimensions: Number 3	Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8
(5)	Providing erecting removing Casuarina pole barricading using Poles of 7.50 to 10cms, dia and 1.5 height above ground fixed Vertically at intervals of 2.0 to 2.5 mtrs. c/c an horizontally at 0.50 mts. above ground level. from Pole for minimum depth of 3.0 mts and tied with Coir rope firmly including cost & conveyance all material, labours, lead & lift Charge as per the engineer in charge.						
	Vertical pole	15x2	3.00	—	—	90.00 Rm	1590 Rm.
	Horizontal pole	15x2	50.00	—	—	1500 Rm.	
			@ Rs 65.00	— — —		Rs 103350.00	

verified

Assistant Executive Engineer
Kodigehalli Sub Division

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
6	Hire charge for shamiyana with necessary bambo poles. Erection charges including transportation.						
	@ Two locations for 15 days	15X2	40.00	30.00	—	36000.00 SFt	3600
	@ One location for 15 days	15X1	30.00	40.00	—	18000.00 SFt	
					Total	54000.00 SFt	
			@ Rs	8.00	...	Rs	432000.00
7	Hire charges for shamiyana side wall of 8Ft height (Size 10 X 15 ft = 150 RFt)						
		15	30.00	—	—	450.00 RFT	
			@ Rs	17.00	— —	— Rs	7650.00.

Serial No. .....
Name of Work .....
Name of Contractor of nature of Agency
Date of commencement of work .....

Date	Full description, etc, of work
1	2
8	Hire charge for Armless p
9	Hire charge for wooden
10	Hire charge for supply with necessary ... maintaining the same

Verified
CK
14/10

Assistant Executive Eng
Kodigehalli Sub Divis
BBMP, Bangalore

K

Depth 6	Contents 7	Reference to last Measurement 8
—	36000.00 SFT	3600
—	18000.00 SFT	
tal	54000.00 SFT	
	Rs 432000.00	
—	450.00 RFT	
— —	— Rs 7650.00.	

M. A. R. 57 (Rule 116)
Measurement Book

No. B

499430

Serial No. .....

Name of Work ..... From..... To.....

Name of Contractor of nature of Agency .....

Date of commencement of work .....

Date 1	Full description, etc, of work 2	Dimensions: Number 3	Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8
(8)	Hire charge for Armless plastic chairs.	15	48	—	—	720	no.
	@ Rs 4.00					Rs	2880.00
(9)	Hire charge for wooden table of size 6ft x 2ft.	15	20	—	—	300	no.
	@ Rs 40.00					Rs	12000.00
(10)	Hire charge for supplying and running Circuit Service main with necessary [illegible] wire and reel insulators and maintaining the same 4 of 25 sqmm PVC insulated and						

Verified
C/A
14/10

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Sheathed aluminium wire.	15	150.00	-	-	2250.00 Rms	
		@	Rs 9.00	-	-	- - Rs	20250.00
(11)	1321 Hire charge of 100 KVA Generator including operator, Fuel Transportation and Handling charges						
	15 days for 5 hrs.	15x5	-	-	-	75 hrs	
		@	Rs 630.00	-	- - -	Rs	47250.00
(12)	Hire charge for flood lighting arrangements for the stage & existing immersion tank during night time.						
	28 flood lights for 14 days	28x14	-	-	-	392 Nos	
		@	Rs 285.00	-	-	Rs	111720.00

Serial No. .....
Name of Work .....
Name of Contractor of nature of Agency ...
Date of commencement of work .....

Date	Full description, etc, of work
1	2
(13)	1031. Providing JCB Excavato operator and Fuel.
	add Kridl charges a
	add GST charges, a
	Verifi
	Certificate: Certified that Sathefor work

BOOK

adth 5	Depth 6	Contents 7	Reference to last Measurement 8
	-	2250.00 Rms	
	- - -	- - Rs 202500.00	
	-	75 Nos	
	- - - -	Rs 47250.00	
	-	392 Nos	
	- -	Rs 111720.00	

M. A. R. 57 (Rule 116)
Measurement Book

No. B

499431

Serial No. .....
Name of Work ..... From..... To.....
Name of Contractor of nature of Agency .....
Date of commencement of work .....

Date 1	Full description, etc, of work 2	Dimensions: Number 3	Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8
13	1031. Providing JCB Excavator on Hire basis including operator and Fuel.	10	-	-	-	10 days @ Rs 6720.00 - - Rs 67200.00	
						Sub total Rs 945903.00	
	add Kridl charges and labour Cess @ 4%					Rs 37836.00	
	add GST Charges at 12%					Rs 113508.00	
						Grand total Rs. 1097247.00	
						1097000.00	

Verified
31/12

Certificate: Certified that the (above) work is completed verified
Satisfactorily

14/10/2020

14/10/2020

Assistant Executive Engineer
Kodigehalli Sub Division

MEASUREMENT BOOK

1st & final

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	ಲೆಕ್ಕಶೀರ್ಷಿಕೆ P1771 - Row ರಡಿ ಬಿಲ್ಲು ಮೊಬಲಗು ರೂ.1097000/- ಗಳನ್ನು ಪಾಸು ಮಾಡಿದೆ. ಇದರಲ್ಲಿ ರೂ. 108500/- ಗಳನ್ನು ಹೊಂದಾಣಿಕೆ ಮಾಡಿಕೊಂಡು ರೂ. 988500/- ಗಳನ್ನು FT/NEFT/RTGS ಮುಖಾಂತರ ನೀಡಲಾಗಿದೆ ವಿಷಯ ನಿರ್ವಾಹಕರು ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ ಬೃಬಿ.ಮ.ಪಾ. ಬೆಂಗಳೂರು ಲೆಕ್ಕಾಧೀಕ್ಷಕರು 31/12 ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು 31/12 ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ ಬೃಬಿ.ಮ.ಪಾ. ಬೆಂಗಳೂರು		TTB	1097000			
			It	21940			
			Cast	9795			
			SCst	9795			
			FSD	54900			
			Cess	10970			
			CBF	1100			
			Ded	108500			
			Cheque	988500			

Ser ..... Nam ..... Nam ... of nature of Ag Date ... ent of work ...

Date	Full description, etc, of w
1	2